

**Suggested Project Submittals**

<u>Design Deliverables</u>	Required submission date
Schedule - cost loaded	NTP + 48 hours
Site plan showing all pods, suites and modular blocks (portable restrooms etc.).	NTP + 48 hours
Life safety diagrams showing egress paths and distances	NTP + 72 hours
Details of a single patient pod and suite with all equipment shown	NTP + 72 hours
Detail and elevations of a headwall with utility locations	NTP + 72 hours
Emergency power system one-line diagram with cable sizing, generator sizing etc.	NTP + 72 hours
Isolation exhaust system schematic with duct sizes, flow rates and velocities.	NTP + 72 hours
Utility chase configuration/section	NTP + 72 hours
Plumbing plan/diagram showing modular restrooms, sanitary collection tanks, lift stations etc.	NTP + 72 hours
<u>Product Submittals</u>	
1. Generator	NTP + 96 hours
2. Automatic Transfer Switch	NTP + 96 hours
3. Isolation Exhaust AHU's with HEPA's.	NTP + 96 hours