

DREDGING NOTICE
U.S. ARMY CORPS OF ENGINEERS
ST. PAUL DISTRICT

NOTICE DATE: July 17 th , 2026	DREDGING CATEGORY: Imminent
MEETING DATE: If requested	MEETING TIME:
BOAT REQUIREMENT:	MEETING LOCATION:
DREDGE CUT NAME: Lansing Upper Light	RIVER MILE: 663.7 – 664.7

HISTORIC DATA

Frequency: 77%	Avg. Quantity/Job: 43,405 yd ³
Last Date Dredged: October 20 th , 2025	Avg. Quantity/Year: 33,329 yd ³

SURVEY DATA

Date Surveyed: July 16th, 2026
Water Surface Elevation: 619.8
Low Control Pool Elevation: 619.3
Net Difference: +0.5'
5 Day River Forecast: Slight decline

DREDGING DATA

Recommended Channel Width: 500 feet
Recommended Dredging Depth: 12 feet
Estimated Quantity: 49,816 yd³
Type of Dredge: Government Dredge Goetz
Proposed Dredging Date: July 20th, 2026
Estimated Duration: 7 dredging days
Justification for Dredging: The navigation channel is reduced to 190 feet between the 9.0' contours and closed between the 10.5' contours on a recommended bend width of 500'.

MATERIAL PLACEMENT DATA

Proposed Placement Site: Lansing
Location: 9-664.3-RIT
Site Characteristics: The Lansing site is a historically used temporary island placement site

If you have any questions concerning this project or want to request an on-site meeting please call me at (651) 348-1622.

Caleb "Woody" Wodarz, PE
Channel Maintenance Manager (Acting)

