



## NWK Lessons Learned

- Establish more realistic schedules and budgets with more consideration of incremental funding impacts and District resource prioritization.
- More proactive and earlier resolution of geotechnical and structural reliability evaluation methodologies.
- Earlier establishment of work categorization and authority determination.
- Improve vertical coordination on all aspects of policy and technical review process, especially regarding new and changing review requirements and processes.
- Establish and ensure In-Progress Reviews take place during plan formulation.