

# General Lessons Learned

- + Early and frequent vertical team involvement eg. FEMA NFIP compliance
- + Vertical Integration facilitates SMART Planning execution – Planning Charette.
- △ Balance sponsor/public interests with moving Federal project forward; scalable objectives
- △ Comprehensive implantation guidance for project specific legislation needed.



# Division Lessons Learned

- + Reset, project pause, and resulting scope limit led to completion
- + Over-the-shoulder MSC quality assurance review worked really well, allowing us to deliver a higher quality product on a tight timeline
- + Critical use of Risk Assessment tools
- △ Future focus on scalable ecosystem restoration objectives
- △ Cost estimate recertification cycle. Recommend: Original cost estimate be certified and final cost estimate just before Board
- △ Need to capture IEPR comments trends and Charge to IEPR needs to include current policy application

